COMPLETION REPORT

1	Name of the work	Improvements and Construction of CC road and drain at Chikkegowda house road in ward No. 15
2	Sanctioned Estimate No. & Date	EE/00/TS/240/14-15 Date 10/02/15
3	Head of Account which is chargeable	P.code-NO- 2415
4	Instrument Order NO. & Date	EE/00/WO/306/14-15 dated 25/03/2015
5	Name Of Contractor	Technical Manger, (west), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, No. 280, 59th Cross, 17th 'C' Main road, 3rd 'Y' Block, Rajainagar, Bangalore-560 010.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	———
7	Measurement recorded in	MB NO- 1708/12-13 page NO - 45 to 49
8	Check Measurement of the Asst	MB NO- 1708/12-13 page NO - 45 to 49
9	Name of the office/official in charge of the work	AEE (OSD)
10	a) Asst. Eng/junior Eng	H. N. Parameshappa
	b) Asst. Exe Engineer	Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
19.90.000=00	1749110=00		

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore

49